Drinking Water Management system Bogan Shire Council

Annual Report 2018



Date: February 2019

Version: 1.0

Document Status	For comment			
Document History:	Draft 1 – Reviewed by Lisa Procter –Hunter H2O	Version 1.0	05/03/2018	
	Final Document	Version 1.0	05/02/2019	
Authors:	Jayantha Ediriweera			
Contact:	Jayantha.ediriweera@bogan.nsw.gov.au			
File Reference:	H:\JAYANTHA\BC Ed\WATER\CCP MONITORING\Annual Reporting			

Executive Summary

This report provides the performance of drinking water system and the review of DWMS implementation and is based on the current reporting requirements and guidelines in place with the Australian Drinking Water Guidelines (ADWG; 2011), and the reporting requirements of NSW Health.

Critical Control Points (CCP)

	CCP1 Settling Process (Turbidity)	CCP1 Settling Process (pH)	CCP2 Filtering Process (Turbidity)	CCP3 Disinfection Process (Free CI)	CCP4 Fluoridation Process (Fluoride)
Number Of Exceedances	0	0	78	0	0

Critical Operating Points (COP)

	COP1 Turbidity in Raw Water (Turbidity)	COP2 Fluoride in Reticulation (Fluoride)	COP3 Free Chlorine in Reticulation (Free Cl)	COP4 pH in Reticulation (pHI)	COP5 Turbidity in Reticulation (Turbidity)
Number Of Exceedances	0	0	0	0	0

Water quality (NSW Health Comparison Report)

Characteristics	Sample Count	Number Of Characteristics	Number Of Characteristics Non-Compliant	Percent Compliant
Physical Characteristics	1	5	0	100%
Chemical	3	21	0	100%
Characteristics				
E coli	46	1	0	100%

Action and improvement plan

	Completed	In progress	Short term not started	Long term	Total
Number of actions	30	20	0	12	62

DWMS Reviews

Regular water quality committee meetings are held with Council as part of a broader Lower Macquarie Water Utilities Alliance project. Council prepares the water quality report which is used as the basis of discussion at these meetings. During these meetings, Hunter H2O reviews the



Council's water quality data, critical control points and compliance, customer complaints and progress with implementation of continuous improvement plan actions.

Date	Reviewer	Scope	Summary of outcomes	Actions taken
19/02/2015	Glenn Frnandes	Reviewing Chlorination system	Calculation of C.t value	Confirm the effective disinfection
		Reviewing Chemical dosing system	Proposed an alternative dosing arrangement	If current process fails only
	Lisa Procter	Reviewing CCPs and introducing COPs. Health Based Targets (HBTs) Limits were reviewed to more closely align with ADWG.	Reviewed CCPs and new COPs.	Reviewed 4- CCPs and 5 new COPs

Reservoir inspections

The entry hatch covers are not sealed and they need to be replaced with sealed hatch design. The existing hatches may cause to contaminate the drinking water. Upper cages on the internal ladder has to be removed to make the tank safe for diving.

Date	Reservoirs inspected	Recommendations	Category	Corrective actions
15/07/2014	Cobar St	Seal the entry hatch	Priority-1	Hatch has been sealed.
		Remove the upper cage of internal ladder	Priority-4	In progress
15/07/2014	Terangion St	Seal the entry hatch	Priority-1	Hatch has been sealed.
		Remove the upper cage of internal ladder	Priority-4	In progress

Contents

EX	ECUTIVE SUMMARY	I
	Critical Control Points	
	Water quality	
	Action and improvement plan	
	DWMS Reviews	
1	REPORT PURPOSE	1
2	SCHEME SUMMARY	1
3	DWMS DOCUMENT CONTROL	2
4	CRITICAL CONTROL POINTS	3
	4.1 Critical limit exceedance	4
5	WATER QUALITY	
	5.1 Data collection	
	5.2 Non-compliant data	
	5.3 Water quality discussion	
6	CONSUMER COMPLAINTS (OPTIONAL)	17
7	WATER QUALITY INCIDENTS	17
8	ACTION PLAN/IMPROVEMENT PLAN	87
9	REVIEW OF DWMS IMPLEMENTATION	20
10	RESERVOIR INSPECTIONS	23
ΑP	PPENDIX A WATER QUALITY DATA	۱-1
	A.1 Water quality graphs	
	A.2 Water quality data summary	
	A.2.1 Raw Water	
	A.2.2 Treated Water	
	A.2.3 Reticulation	۹-1
	A.2.4 Verification monitoring (optional)	۹-2
ΔΡ	PPENDIX R IMPROVEMENT / ACTION PLAN R.	12



Tables

Table 4-1. Summary of critical control points	3
Table 4-2. Summary of critical control points (CCP s) and critical operating points (COP s)	3
Table 4-3. Critical control points (CCP s) exceedance	4
Table 4 4. Critical operating points (COP s) exceedance	5
Table 5-1. Summary of non-compliant water quality data	. 15
Table 7-1. Summary of incident and emergencies, recommendations and corrective actions	. 17
Table 8-1. Action/improvement plan activities that have been completed during the period 2012/2018	. 18
Table 8-1. Summary of internal reviews	. 20
Table 9-2. Summary of external reviews	. 20
Figures	
Figure 4.1. Critical Control Points of Nyngan Water Treatment Plant B-	-1
Figure 5.1. COP1 – Turbidity in Raw Water	6
Figure 5.2. CCP-1 – Settling Process - pH	7
Figure 5.3. CCP- 1 – Settling Process -Turbidity	7
Figure 5.4. CCP -2 – Filtering Process - Turbidity	8
Figure 5.5. CCP-3– Disinfection Process- Chlorine	9
Figure 5.6. COP-2— Fluoride in Reticulation System9)
Figure 5.7. COP -3 – Free chlorine in Reticulation system	.0
Figure 5.8. COP -4 – pH in Reticulation system	
rigure 3.6. COP -4 – pri ili neticulation system	.1




1 Report purpose

This reports documents DWMS implementation and drinking water performance for 2018 and satisfies the reporting (Element 10), evaluation (Element 11) and review and continual improvement (Element 12) requirements of Councils Drinking Water Management System (DWMS).

2 Scheme summary

The Bogan WTP pumps potable water to reticulation system and to two town reservoirs in reticulation system. Potable water is sourced from the Bogan River weir pool. The treatment plant consists of PAC dosing, coagulation, flocculation, sedimentation and filtration prior to disinfection and fluoridation. Fully automated new fluoridation plant was granted by NSW Health and commissioned in 2018. Nyngan WTP has been upgraded with new clear SCADA system in 2018 and treated water is tested and delivered via pumping into the distribution system to over 1091 connections in Nyngan town supply

Council has introduced new automated fluoride plant, new SCADA system, additional online chlorine, turbidity and pH monitoring systems as a part of treatment plant refurbishment in 2018. Additionally, the sodium hypochlorite dosing system was also upgraded, with new pumps.



Checklist	
Have there been any system upgrades within the reporting period?	\boxtimes
Upgrade or system improvements details have been provided	\boxtimes

3 DWMS document control

Any updates to DWMS documentation should be summarised here. Major changes should be submitted to NSW Health. The updated CCPs and new COPs are given below.

CCP nu	mber	Monitoring Parameter	Target criterion	Adjustment limit	Critical limit
1.	Settling Process after Pre-	рН	6 to 7	6 > pH > 7.8	5 > pH > 8
	Chemical Dosing Process	Turbidity	< 3 NTU	5 > NTU > 3	NTU> 10
2.	Filtering Process After	Turbidity	0.2 NTU	0.2 > NTU > 0.5	NTU <= 0.2
	Duel Media				for 95% pm
	Filters				NTU>0.5
					for 5% pm
3.	Disinfection Process After	Chlorine	2.0 mg/L	2.5 > mg/L > 1.5	1 > mg/L >4
	Filtering	(Free)			
4.	Fluoridation Process After	Fluoride	1.0 mg/L	1.1 > mg/L < 0.9	1.5 > mg/L >0.9
	Filtering			(5% of lower and	mg/L for grater
				upper limits)	than72 hours
COP - C	ritical Operating Points				
1.	Turbidity in Raw Water	Turbidity	N/A	N/A	NTU > 500
2.					
3.	Fluoride in reticulation	Fluoride	1.0 mg/L	1.1 > mg/L < 0.9	1.5 > mg/L >0.9
	System			(5% of lower and	mg/L for grater
				upper limits)	than72 hours
4.	Free Chlorine in	Chlorine	0.5 mg/L	2.5 > mg/L >0.2	mg/L < 0.2
	Reticulation System	(Free)			
5.	pH in Reticulation System	рН	6 to 7	6 > pH > 7. 8	5 > pH > 8
6.	Turbidity in Reticulation	Turbidity	< 3 NTU	5 > NTU > 3	NTU> 10
	System				

Council is holding regular drinking water quality meetings, with the purpose of discussing water quality performance, customer complaints, progress with the improvement plan actions and identify new continuous improvement initiatives. Participants in these meetings include various Council employees such as operators, supervisors, technical support and managers as well as the local NSW Health representative and are facilitated by Hunter H2O. These meetings meet the requirements of a number of the Australian Drinking Water Guideline (ADWG) elements such as

- **Element 1** commitment to drinking water quality management (e.g. management attending meetings)
- **Element 4** Operational procedures and process control (e.g. review of results)
- **Element 5** Verification of drinking water quality (e.g. review of sample locations, data, customer complaints)
- **Element 7** Employee awareness and training (e.g. communication, participation, issue discussion)

Document	Version	Updates	Submitted to NSW Health and date submitted?
1 st Draft	Version-1	23/05/2018	22/05/2018



4 Critical control points

The initial CCPs were reviewed during year 2018 to work towards achieving the ADWG targets. Following changes were adopted

Table 4-1. Summary of critical control points (CCP s) Changes

CCP nu	mber	Monitoring Parameter	Initial Critical Limit	New Critical limit	Reasons
1.	Settling Process after Pre-Chemical Dosing Process	Turbidity	NTU < 5	NTU< 10	pH and Turbidity parameters are monitored under one CCP 1 (Settling Process After Pre dosing)
2.	Filtering Process After Duel Media Filters	Turbidity	NTU < 1.5 (Critical) 0.5 NTU (Target) 0.8 NTU (Adjustment)	NTU < 0.5 (Critical) 0.2 NTU (Target) 0.5 NTU (Adjustment)	Filtered water sampling point was changed to filter outlets and filtered water can be achieved lower turbidity value than earlier. However Health Based Targets cannot be achieved without any filter improvement. Filtering process is monitored as CCP 2
3.	Disinfection Process After Filtering	Chlorine (Free)	> 3.5 mg/L	1 > mg/L >4	Free Chlorine level in Clear Water Sump is monitored to check the disinfection process as CCP 3.

Five (5) new **COPs** (Critical Operating Points) were added in 2017 and the latest CCPs (Critical Control Points) are shown in Table-4.2

Table 4-2. Summary of critical control points (CCP s) and critical operating points (COP s)

CCP nu	mber	Monitoring Parameter	Target criterion	Adjustment limit	Critical limit
5.	Settling Process after Pre-	рН	6 to 7	6 > pH > 7. 8	5 > pH > 8
	Chemical Dosing Process	Turbidity	< 3 NTU	5 > NTU > 3	NTU> 10
6.	Filtering Process After	Turbidity	0.2 NTU	0.2 > NTU > 0.5	NTU <= 0.2
	Duel Media				for 95% pm
	Filters				NTU>0.5
					for 5% pm
7.	Disinfection Process After	Chlorine	2.0 mg/L	2.5 > mg/L > 1.5	1 > mg/L >4
	Filtering	(Free)			
8.	Fluoridation Process After	Fluoride	1.0 mg/L	1.1 > mg/L < 0.9	1.5 > mg/L >0.9
	Filtering			(5% of lower and	mg/L for grater
				upper limits)	than72 hours
COP - C	ritical Operating Points				
7.	Turbidity in Raw Water	Turbidity	N/A	N/A	NTU > 500
8.					
9.	Fluoride in reticulation	Fluoride	1.0 mg/L	1.1 > mg/L < 0.9	1.5 > mg/L >0.9
	System			(5% of lower and	mg/L for grater
				upper limits)	than72 hours
10.	Free Chlorine in	Chlorine	0.5 mg/L	2.5 > mg/L >0.2	mg/L < 0.2
	Reticulation System	(Free)			
11.	pH in Reticulation System	рН	6 to 7	6 > pH > 7. 8	5 > pH > 8
12.	Turbidity in Reticulation	Turbidity	< 3 NTU	5 > NTU > 3	NTU> 10
	System				

4.1 Critical limit exceedance

The performance of the critical control points should be reported in this section. A monitoring template is available that can be used to record and plot monitoring data.

Table 4.3 CCP2 (Filtered Water Turbidity) Critical Control Point (CCP) Exceedances

Critical Control Process	Parameter	Min	Ave	Max	Lower Critical Limit	Upper Critical Limit	Number of Exceedances	No. of Samples	% Compliance
CCP 1 Settling Process	Turbidity (NTU)	1.3	2.6	4.4		10.0	0	365	100%
	рН	5.9	6.9	7.5	5	8	0	365	100%
CCP 2 Treated Water Filters	Turbidity (NTU)	0.1	0.4	0.9		0.5	78	365	79%
CCP 3 Disinfection Process	Free Cl (mg/L)	1.5	2.2	2.9	1.0	4.0	0	365	100%
CCP 4 Fluoridation Process	Fluoride (mg/L)	0.9	1.0	1.1	0.8	1.5	0	150	100%

The more stringent upper critical limit for turbidity of <0.5 NTU was introduced in October 2017. The compliance results are based on assessment against this more stringent limit.




Figure-2: CCP-2- Turbidity in Filtered Water

According to the ADWG ,the filtered water turbidity of individual filters should be <=0.2NTU for 95% of the month and should not>0.5NTU for 15 consecutive minutes . However, the 84% of the turbidity values in filtered water were above the 0.2 NTU value and 11% of turbidity values are above 0.5 NTU.



The following actions are in progress to under safe and secure funds (SSWP) to overcome this situation.

- 1. Automation of the backwash system
- 2. replacing of filter valves and filter media

Critical Operating Process	Paramet er	Min	Ave	Max	Lower Critical Limit	Upper Critical Limit	Number of Exceedances	No. of Samples	% Compliance
COP 1 Raw Water Plant Inlet	Turbidity (NTU)	4	16	121	N/A	500	0	365	100%
COP 2 Fluoride in Reticulation System	Fluoride (mg/L)	0.9	1.0	1.1	0.9	1.5	0	136	100%
COP 3 Free Chlorine in Reticulation System	Free Cl (mg/L)	0.2	0.6	2.7	0.2	3.5	0	358	100%
COP 4 pH in Reticulation System	рН	7.2	7.7	7.9	5	8	0	358	100%
COP 5 Turbidity in Reticulation System	Turbidity (NTU)	0.2	0.6	1.0	N/A	5	0	358	100%

Table 4.4 Critical Operating Point (COP 3) Exceedance =0 -COP-3- Free Chlorine in Reticulation .System




Figure-2: COP-3- Free Chlorine in Reticulation System

As per the Australian Drinking Water Guidelines (ADWG) it is hard to maintain the free chlorine level at 0.2 mg/l throughout the reticulation system. Therefore Council put more chlorine to town reservoirs boost the free chlorine level. However, it was noticed that the cause of low chlorine level was due to the aged water in reservoirs.

Therefore, aged water mixing systems for reservoirs and Chlorine booster system for reticulation system were identified to maintain the 0.2 mg/l free chlorine level through-out the reticulation system. Funding has been requested under Safe and Secure Water Program (SSWP).

5 Water Quality

Reviewing of water quality data and longer term trends from 2008 to 2018.




Figure 5.1: COP1 - Turbidity in Raw Water

Generally, Nyngan gets heavy rains in spring time from September to November. During this season Bogan river flows with high turbid water. However, there was no river flow in 2018 due to the current drought condition and Nyngan had received only the low turbid water from Albert Priest Chanel.






Figure 5 2 - CCP-1 - Settling Process - pH

Pre dose soda ash dosing system does operate reliably within the adjustment limits since 2008. There were no incidents recorded since 2008 and pH correction is consistence and uniform over the period.




Figure 5.3 - CCP- 1 - Settling Process - Turbidity

Water flocculation and sedimentation process is within the critical control limits over a period of 8 years. Trend line shows that this system produces average of 2.5 NTU water.




Figure 5.4 - CCP -2 - Filtering Process - Turbidity

There was an error of sampling procedure .Samples have been taken out from the distribution line to monitor the filtered water turbidity since 2008. This error was rectified by taking samples from filter outlets from mid of 2015.

Accordance with the Health Based Targets (HBT), the Nyngan filtered water does not achieve the target of 0.2 NTU for 100% of its operations.

It was noted that 61% of events were not complying with the HBT upper limits of 0.5 NTU in filtering process.







Figure 5.5 - CCP-3- Disinfection Process- Chlorine

There were 58 exceedance events were recorded in 2008 and after 2008, hypochlorite dosing process operates within the critical control limits. Trend shows that the free chlorine level of treated water has been gradually increased and approximately fluctuating around 2.5 mg/L to maintain the free chlorine level in reticulation.






Figure 5.6 - COP-2- Fluoride in Reticulation System

The previous Fluoridation system was not compliant with the NSW guidelines and it was shut down on 23rd of October 2015, due to reporting of high concentration of fluoride in reticulation system. However, fully automated new fluoride plant was constructed and commissioned with the funding assistance from NSW Health in Aug 2018.






Figure 5.7 - COP -3 - Free chlorine in Reticulation system.

Data available only for four year period since 2012. There were 138 incidents recorded as exceedances in last four years. The major issue is to maintain the minimum free chlorine concentration above the 0.2 mg/L level in reticulation system. Trend line shows that average level of free chlorine level is increasing approximately from 0.5 to 1. Therefore, aged water mixing systems for reservoirs and Chlorine booster system for reticulation system were identified to maintain the 0.2 mg/l water through-out the reticulation system. Funding has been requested under Safe and Secure Water Program (SSWP).








Figure 5.8 - COP -4 - pH in Reticulation system.




Figure 5.9 - COP -5 - Turbidity in Reticulation system.



5.1 Data collection

Nyngan water supply system has established daily data collection and weekly data entering system. Four data sheets provide the all relevant data for critical control point monitoring. Each data sheet provides following information.

Water Data Sheet 1

• Weather condition (temperature), River water levels and Channel operations

Water Data Sheet 2

- Raw water quality (Turbidity, Colour, pH, Fluoride)
- Treated water quality (Turbidity, Colour, pH, Free Chlorine, Total Chlorine, Fluoride)
- Clarifier water quality (Turbidity, pH)
- Chemical usage (Alum, Soda Ash (pre), Soda Ash (post), Polyelectrolyte, Pre— Chloride, Post-Chloride, Fluoride)

Water Data Sheet 3

Raw water flow rate, rated water flow rate, backwash flow rate, Sludge pumping rate

Water Data Sheet 4

• Water quality of reticulation system (pH, Free Chlorine, Total chlorine, Fluoride, Turbidity)

Water data collection procedure is given bellow.



WATER PROCEDURES DATA ENTRY

Weekly Water Data Inputs

Water 1 - Water & Filtration Plant Report - Blue Sheet

In the first section:

Find this data off the internet by going into the site:

http://www.bom.gov.au/climate/dwo/201309/html/IDCIDW2103.201309.shtml

Select the month and enter off the data

All the rest follow the sheets as the setup is the same as the document you are entering off just look for the tabs and columns that correspondence.



Water 1 - Water & Filtration Plant

Water 2 - Filtration Plant Water Quality - Green Sheet

Water 3 - Water Consumption Report - Pink Sheet

Water 4 - Reticulation System Quality Samples - White Sheet



All in one excel documents under different tabs down the bottom.

Where to find it to enter:

S:\Engineering\Water and Sewerage\REGISTER - WATER.xlsx



5.2 Non-compliant data

Except the recorded eight incidents with high total coliform in reticulation system no any non-compliant data findings or water quality issues in addition to critical limit exceedances during the reporting year.

Table 5-1. Summary of non-compliant water quality data (Source of data: NSW Health)

Date	Location	Parameter	Exceedance	Correction	Corrective action	Notes
21/08/2018	Reticulation	Aluminium	4 mpn/ 100 ml	Flushing, retest	Review of maintenance schedule	Sudden increase of raw water turbidity and high dosage of alum
21/10/2018	Reticulation	Fluoride (daily WU)	0.88 mg/l	Flushing, retest	Review of maintenance schedule	During the testing time of the new plant
14/11/2018	Reticulation	Total Coliforms	1 mpn / 100 ml	Flushing, retest	Review of maintenance schedule	Pipe break


eport Type rogram:	Results Summary Drinking Water Mo	nitorina Pr	ogram				-	gan WSS ected Date Ra	ange: 01-01-2018	31-12-20	018		
ample Cou	_	into mig i i	ogram				0011	colou bulo Ili	inge. 01 01 2010	01 12 2	0.0		
•	Characteristic	Guideline	Units	MeanN	1edian	Standard	Min	Max Sar	nple Count Exception	on9	5th	5th	% meeti
7		Value	-	-		Deviation	-	-	Count	≖ p	ercentile T	Percentile **	guideline
nistry		0.0000		0.000	0.2500	0.0000	0.06	0.25			0.00	0.26	6.00
	Aluminium	0.2000	-	0.2600	0.2600	0.0000	0.26	0.26	1	1	0.26	0.26	
	Antimony	0.0030		0.0005	0.0005	0.0000	0.0005	0.0005	1	0	0.0005	0.0005	
	Arsenic	0.0100		0.0010	0.0010	0.0000	0.001	0.001	1	0	0.001		100.00
	Barium	2.0000		0.0770	0.0770	0.0000	0.077	0.077	1	0	0.077		100.00
	Boron	4.0000		0.0500	0.0500	0.0000	0.05	0.05	1	0	0.05		100.00
	Cadmium	0.0020		0.0003	0.0003	0.0000	0.00025	0.00025	1	0	0.00025	0.00025	
	Calcium	######		29.7000	29.7000	0.0000	29.7	29.7	1	0	29.7		100.00
	Chloride	250.0000	mg/L	58.0000	58.0000	0.0000	58	58	1	0	58		100.00
	Chromium	0.0500	mg/L	0.0025	0.0025	0.0000	0.0025	0.0025	1	0	0.0025	0.0025	
	Copper	2.0000	mg/L	0.0025	0.0025	0.0000	0.0025	0.0025	1	0	0.0025	0.0025	100.00
	Fluoride	1.5000	mg/L	0.5700	0.5700	0.0000	0.57	0.57	1	0	0.57	0.57	100.00
	Iodine	0.5000	mg/L	0.0300	0.0300	0.0000	0.03	0.03	1	0	0.03	0.03	100.00
	Iron	0.3000	mg/L	0.0050	0.0050	0.0000	0.005	0.005	1	0	0.005	0.005	100.00
	Lead	0.0100	mg/L	0.0010	0.0010	0.0000	0.001	0.001	1	0	0.001	0.001	100.00
	Magnesium	######	mg/L	16.0900	16.0900	0.0000	16.09	16.09	1	0	16.09	16.09	100.00
	Manganese	0.5000	mg/L	0.0080	0.0080	0.0000	0.008	0.008	1	0	0.008	0.008	100.00
	Mercury	0.0010	ma/L	0.0001	0.0001	0.0000	0.00005	0.00005	1	0	0.00005	0.00005	100.00
	Molybdenum	0.0500		0.0025	0.0025	0.0000	0.0025	0.0025	1	0	0.0025	0.0025	
	Nickel	0.0200		0.0050	0.0050	0.0000	0.005	0.005	1	0	0.005		100.00
	Nitrate	50.0000		0.5000	0.5000	0.0000	0.005	0.005	1	0	0.005		100.00
	Nitrite	3.0000		0.0500	0.0500	0.0000	0.05	0.05	1	0	0.05		100.00
	pH	6.5 - 8.5	IIIg/L	8.0000	8.0000	0.0000	8	8	1	0	8		100.00
	r .			0.0010	0.0010	0.0000	0.001	0.001	_	0	0.001		100.00
	Selenium	0.0100	J.				0.001		1				
	Silver	0.1000		0.0010	0.0010	0.0000		0.001	1	0	0.001		100.00
	Sodium	180.0000		42.0000	42.0000	0.0000	42	42	1	0	42		100.00
	Sulfate	500.0000		23.0000	23.0000	0.0000	23	23	1	0	23		100.00
	Total Dissolved Solids (TDS)	600.0000		229.0000	229.0000	0.0000	229	229	1	0	229		100.00
	Total Hardness as CaCO3	200.0000	mg/L	140.4000	140.4000	0.0000	140.4	140.4	1	0	140.4	140.4	100.00
	True Colour	15.0000	Hazen Units (HU)	1.0000	1.0000	0.0000	1	1	1	0	1	1	100.00
	Turbidity	5.0000		1.0000	1.0000	0.0000	1	1	1	0	1	1	100.00
	Uranium	0.0170	mg/L	0.0025	0.0025	0.0000	0.0025	0.0025	1	0	0.0025	0.0025	100.00
	Zinc	3.0000	mg/L	0.0200	0.0200	0.0000	0.02	0.02	1	0	0.02	0.02	100.00
ide Barcode			<u> </u>										
	Fluoride	1.5000	mq/L	0.8100	0.8100	0.0141	0.8	0.82	2	0	0.82	0.8	100.00
	Fluoride (WU result)	1.5000		0.9250	0.9250	0.0071	0.92	0.93	2	0	0.93	0.92	100.00
	Fluoride Ratio	0.8 - 1.2	-	1.1400	1.1400	0.0283	1.12	1.16	2	0	1.16		100.00
biology									-	-			
	E. coli	0.0000	cfu/100 mL	0.0000	0.0000	0.0000	0	0	46	0	0	0	100.00
	Free Chlorine	0.2 - 5	mg/L	0.8113	0.7800	0.3209	0.31	1.51	47	0	1.32	0.33	100.00
	pH	6.5 - 8.5		7.7239	7.8000	0.1433	7.4	8	46	0	7.9	7.4	100.00
	Total Chlorine	5.0000	mg/L	1.1551	1.0700	0.3566	0.54	1.9	47	0	1.8	0.6	100.00
	Total Coliforms	0.0000	cfu/100	0.0217	0.0000	0.1474	0	1	46	1	0	0	97.83
	Trushidity	E 0000	mL NTU	0.5460	0.6000	0.1880	0.2	0.9	47	0	0.0	0.3	100.00
rationa!	Turbidity	5.0000	NIU	0.5460	0.6000	0.1880	0.2	0.9	4/	U	0.8	0.3	100.00
ational toring													



5.3 Water quality discussion

There were no positive microbiological results recorded in this reporting year A summary of water quality data available as an Appendix.

6 Consumer complaints (Day today Operational and Maintenance Activities)



7 Water quality incidents

No Incidents

8 Action plan/Improvement plan

A summary of the action/improvement plan activities that have been implemented during the period 2012/2018 is included in Table 8-1. The full action and improvement plan is included in Appendix B.

Table 8-1. Action/improvement plan activities that have been completed during the period 2012/2018

Action no.	Item	Status
4.1	Develop and implement a reticulation monitoring program to	Implemented as COP 3
	ensure the free chlorine residual in the distribution system is	
	in-line with the NOW office of Water guidance (greater than	
	0.2 mg/L throughout the system).	
4.2	Develop procedures and log sheets for the calibration of	Instrument calibration LMWUA s
	chemical dosing systems	project- In progress
5.4	Document daily testing procedures including the review	Implemented
	of the water quality results at the water treatment	
	plant.	
5.5	The DWMS document must be updated to state who is	Implemented- In progress
	responsible for reviewing the results in the NSW	
	Drinking Water Database. Reviews must be conducted	
	after the results of each microbial sample and monthly	
	for trends and water quality implications.	
5.6	Document daily testing procedures including who	Implemented
	undertakes the daily review of the water quality results	
	at the water treatment plant.	
6.8	Develop a contact list of key people, agencies and	Part of IRP
	businesses for a water quality emergency in line with the	
	NSW Guidance.	
6.9	Document in the DWMS where controlled copies of the	controlled
	emergency contact list is kept.	
6.10	Document which agencies should be notified and under	Part of IRP
	what circumstances and who is authorised to notify.	
11.9	C.t should be calculated.	Done by Public Work
1.13	Ensure Staff and Councillors are aware of the National	Implemented
	Health Guidelines which include the development of a	
	Drinking Water Quality Management Plan.	
2.14	Prepare relevant SOPs and make sure they are practised	Implemented
	by the operators.	
3.15	Ensure Critical Control Points are documented.	Implemented
3.16	Ensure Critical Control Points are monitored.	Implemented
4.17	Implement the operational procedures that were	Implemented
	developed	
4.18	Include these procedures in the O&M manual and	Displayed in the plant room
	ensure they are also located where the activity is	
	undertaken	
4.19	Document corrective actions for critical control points	Implemented
5.20	Document all operational procedures	Implemented
6.21	Formalise how incidents and emergencies and reviewed	Implemented
	and protocols updated.	
1.22	Ensure regular (weekly or fortnightly) toolbox style	Implemented
	meetings are held with technical and operational staff	
	to ensure staff understands the practical implications	
	and application of formal and regulatory requirements	
	and to allow two way communication of issues. Minutes	
	should be kept of these meetings.	



Action no.	Item	Status
2.23	Develop a formal maintenance schedule for sludge rake	Implemented
	and other equipment in the water supply system.	
2.25	Consider daily recording of weather conditions and river	Implemented
	flows with raw water turbidity.	
2.26	Consider installing an on-line turbidity meter to	Implemented
	measured filtered water	
2.27	Consider automating filter backwash	Tender Calling under Safe & Secure
2.28	Monitor filtered water turbidity data over a filter run to	Implemented
	determine filter characteristics	
2.29	Formalise reticulation testing program and log all	Implemented
	results. Test for chlorine prior to flushing.	
4.30	Ensure these procedures are held in an operations and	In progress
	maintenance manual	
4.31	Extend the documentation to include the daily	Implemented
	monitoring;	•
4.32	Document all corrective actions and formalise	In Progress
	associated communication protocol	J
5.33	Ensure turbidity, Cl, pH and F are added to the daily log	Implemented
	sheet.	F
5.34	Formalise water quality monitoring schedule for the	Implemented
	distribution.	
5.35	Improve complaint recording through TRIM	In progress
6.36	Document what information is assessed for the NOW	Implemented
0.00	performance reporting forms	p.ce
7.37	Regular (weekly or fortnightly) toolbox style meetings	Implemented
7.57	should be held with technical and operational staff to	mplemented
	ensure two way communication of issues. Minutes	
	should be kept.	
7.38	Develop and maintain a formalised training program for	Implemented- In progress
	the employees.	p.og. es
7.39	Share knowledge among the members of LMWUA and	Implemented- In progress
	other neighbour Councils.	p.og. es
8.40	Ensure water quality is considered during the	Implemented- In progress
	community consultation as planned under objectives 6	p.og. es
	and 7 of SBP 2007/08.	
9.42	Participate in research programs and	Implemented - In progress
	technical/operational workshops organised by LMWUA.	, ,
9.43	Undertaking investigative work to determine suitable	SCADA system-In progress
	upgrading method for the existing Nyngan WTP	To the second of
11.44	Long term water quality and performance data logs	Implemented
	including trends and results should be kept in a	SCADA system- Implemented
	designated electronic file location	,
4.50	Ensure sufficient funds are available to fund asset	Implemented \$80,000 budget
•	maintenance and replacement, through the	allocated for main replacement in
	development of the management plan or strategic	2018
	business plan	
5.52	Document how customer complaints are used to inform	Implemented- Mainly on breaks
	system maintenance programs (e.g. flushing programs	and asset life – In progress
	or pipeline replacement).	, , , , , , , , , , , , , , , , , , , ,
5.53	Document internal and external reporting measures for	Implemented
*	water quality monitoring.	•
5.54	Document corrective procedures and communication	Implemented- In progress
-	systems for other non-conformances.	,
	-,	

Action no.	Item	Status
6.55	Develop formal incident log sheets for recording of incident and management actions undertaken and for use in debriefing sessions	Implemented- In progress
6.56	Develop and incident and emergency response plan which contains information to guide staff in an incident and emergency. Ensure hard copies are controlled and available.	Part of IRP
8.57	Review Council's involvement in the Save Water alliance to improve communication with consumers.	Implemented with LMWUA
11.61	Establish procedures for long term performance evaluation of the water business within LMWUA.	Involved in the Water Security Program – In progress
12.62	Formalise management review of the water business	Involved in the Water Security Program – In progress
4.67	Replace the existing fluoridation system with a new system that complies with the NSW Code of Practice for Fluoridation of Public Water Supplies.	New Fluoridation Plant –in operation

9 Review of DWMS implementation

NSW Public Works has done a review on 19h February 2015

Table 9-1. Summary of internal reviews

Element	Component	Finding	Action
N/A	N/A	N/A	N/A

Table 9-2. Summary of external reviews

Date	Reviewer	Scope	Summary of outcomes	Actions taken
19/02/2015	Glenn Frnandes	Reviewing Chlorination system	Calculation of C.t value	Confirm the effective disinfection
		Reviewing Chemical dosing system	Proposed an alternative dosing arrangement	If current process fails only
05/03/2018	Lisa Procter	Reviewing CCPs and introducing COPs. Health Based Targets (HBTs) Limits were reviewed to more closely align with ADWG	New CCPs and new COPs. Level of Turbidity of filtered water	Established 4- CCPs and 3- COPs

Additionally, Council commenced holding regular drinking water quality committee meetings in November 2016 and these meetings include an agenda item to identify any actions that can improve the management of and quality of drinking water supplied to the community. Actions identified in these meetings are shown in Table 9 1.



Action number	Update/action	Due	Action By	Progress	Status
NynSC Sept16.1	Review of water quality data to include June – Sept and Sept – Dec	December 2016	Bogan SC	Mar 17: this assessment has been undertaken	Complete
NynSC Sept16.2	Review Gap Improvement Items and provide update	December 2016	Bogan SC		Ongoing
NynSC Sept16.3	Provide the Risk Assessment improvement plan for review next meeting	December 2016	Bogan SC		
NynSC Sept16.4	Update the Turbidity limits to reflect the ADWG levels on the reporting sheets	December 2016	Bogan SC	Mar 17: Council is considering lowering the critical limit to 1NTU July 2017: Target and alert limits have been lowered. Still to consider whether to adjust the critical limit	Complete
NynSC Dec16.1	Review the CCPs: The CCP for the Clear Water Tank could be reduced to 1 NTU There was discussion on the reservoir arrangement, and potentially the need to set a Critical operational target (COP) for the reservoirs inspections and reticulation for turbidity and chlorine The CCP for Fluoride required checking against the NSW Fluoridation Code of practice	Mar 2016	Bogan SC	 July 17: NSW Health requirements for fluoride are as follows: Daily results should be as close as possible to 1 mg/L, and in the range of 0.9 mg/L to 1.5 mg/L Any fluoride monitoring (calculated or tested) returns a result of greater than 1.5 mg/L needs to be notified via a form 5 to NSW Health Three consecutive daily monitoring results are less than 0.9 mg/L needs to be notified via a form 5 to NSW Health 	Complete
NynSC Mar17.1	Council to provide the latest copy of CCP's for the next meeting	July 2017	Bogan SC	July 17: Latest CCP's included in the quarterly report	Complete
NynSC Mar17.1	Consider modifying for CCP for filtered water turbidity: • Operational target 0.2 to 0.5 NTU (current value <0.5 NTU) • Adjustment Limit 0.5 to 1 NTU (current value >0.8 NTU) • Critical Limit 1 NTU (current value >1.5 NTU)	July 2017	Bogan SC	July 17: Filtered water turbidity operational target and adjustment limit have been modified Oct 17: Additional text added to fluoride CCP	Complete

Action number	Update/action	Due	Action By	Progress	Status
	The CCP limits for fluoride were discussed. It was suggested that the target limit be 1mg/L, in line with NSW Health requirements. Also, it is recommended that the lower alert limit has the following added "for greater than 72 hours".				
NynSC Jul17.1	It is recommended that the following changes be adopted for the CCPs and COPs: CCP2 – reduce the filtered water turbidity critical limit from 1.5NTO to 1 NTU in line with the ADWG for effective disinfection CCP4 – modify the target criteria to 1mg/L in line with NSW Health requirements CCP4 – modify the lower adjustment limits from <1.1mg/L to <0.9mg/L CCP4 – modify the low critical limit from >0.9mg/L to <0.9mg/L for 72 hours	December 2017	Bogan SC	Oct 17: Complete	Complete
NynSC Jul17.2	It is recommended that the scape on graph COP4 (pH in the reticulation system) be adjusted from 0-14 to 5-9.	December 2017	Bogan SC	October 17: Graph changed in quarterly report	Complete
NynSC Oct17.1	It is recommended that the following changes be adopted for CCP2 – reduce the filtered water turbidity critical limit from 1.5NTO to 1 NTU in line with the ADWG for effective disinfection	March 2018	Bogan SC		
NynSC Oct17.2	Council advised that there are regularly inspecting the reservoirs. Recommend including evidence of inspection in the next quarterly (eg copies of checklists, list of identified issues and rectification actions taken).	March 2018	Bogan SC		




10 Reservoir inspections

Weekly reservoir inspection reports


Reservoir in Terangion Street

		Ins	ection	i ot															1
	٢		curity		Inspe	ction o	f reser	voir gr	ounds	•		of resei			Inspe	ction c	f roof		
	٥	r	eservo	ir						waik	all the	way a	rouna		1			1	
Date	Check - Free Chlorine - Reservoir - 01 Terangion St (mg/l)	Check gate is closed and padlocked	Check ladders	Check ladder cages are padlocked	Check for overhanging branches	Overgrown grass	Other plants	Check ground for thrown items, such as big rocks,	Check ground for any animal	Check for any signs of leaks (staining, damp patches,	Check for damage to the walls from rocks or other	Check mesh/netting (if installed) for any holes	Check for any signs of animal entry	Check hatch is closed and locked	Check for any damage to the roof from rocks or other items	Check for any signs of animals, particularly birds	Check for floating debris and feathers	Check for water pooling	Inspected By
9/03/2018	0.51	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
16/03/2018	0.61	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
23/03/2018	0.66	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
30/03/2018	0.81	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	T Milligan
6/04/2018	0.68	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	T Milligan
13/04/2018	0.51	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	T Milligan
20/04/2018	0.96	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
27/04/2018	0.96	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
4/05/2018	0.78	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
11/05/2018	0.48	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
18/05/2018	0.51	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
25/05/2018	0.58	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
1/06/2018	0.47	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
8/06/2018	1.26	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
15/06/2018	0.48	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
22/06/2018	1.2	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
13/07/2018	1	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
31/08/2018	0.24	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
7/09/2018	0.41	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
14/09/2018	0.43	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
28/09/2018	0.91	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
19/10/2018	0.67	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
26/10/2018	0.84	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
7/12/2018	0.86	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
21/12/2018	0.91	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright



Reservoir in Cobar Street

		Insi	ection	of	Insne	ction o	f reser	voir gro	nunds	Insne	ction o	f reser	voir -		Insne	ction o	f roof		
Date	Check - Free Chlorine - Reservoir- 02 Cobar St(mg/l)	Check gate is closed and padlocked	Check ladders	Check ladder cages are padlocked	Check for overhanging branches	Overgrown grass	Other plants	Check ground for thrown items, such as big rocks, smashed glass	Check ground for any animal poo or other signs of animals	aks puddles) '	Check for damage to the walls from rocks or other items	Check mesh/netting (if installed) for any holes	Check for any signs of animal entry	Check hatch is dosed and locked	Check for any damage to the roof from rocks or other items	Check for any signs of animals, particularly birds nesting	and	Check for water pooling	Inspected By
9/03/2018	0.29	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
16/03/2018	0.86	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
23/03/2018	0.81	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
30/03/2018	0.42	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	T Milligan
6/04/2018	0.41	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	T Milligan
13/04/2018	0.38	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	T Milligan
20/04/2018	0.61	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
27/04/2018	0.71	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
4/05/2018	0.41	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
11/05/2018	0.38	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
18/05/2018	0.41	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
25/05/2018	0.42	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
1/06/2018	0.38	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
8/06/2018	1.38	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
15/06/2018	1.05	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
22/06/2018	0.81	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
13/07/2018	0.84	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
31/08/2018	0.74	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
7/09/2018	0.29	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
14/09/2018	0.43	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
28/09/2018	1.21	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright
19/10/2018	0.91	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ		Υ	Υ	Υ	Υ	Υ	Υ	L Wright
26/10/2018	0.76	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
7/12/2018	0.74	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	C Bourke
21/12/2018	0.86	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	Υ	L Wright





Progress of four year Reservoir inspection Program

Date	Reservoirs inspected	Issue	Corrective actions
15/07/2014	Cobar St	Entry hatch is not sealed	Hatch has been sealed.
		Upper cage of internal ladder needs to be removed	In progress
15/07/2014	Terangion St	Entry hatch is not sealed	Hatch has been sealed.
		Upper cage of internal ladder needs to be removed	In progress

Appendix A Water quality data

A.1 Water quality graphs

• Provided in Section-5

A.2 Water quality data summary

This section includes the summary of available water quality data over the reporting period:

- Raw water Council reported data
- Treated water Council reported data
- Reticulation Council reported data
- Verification NSW Health reported data

A.2.1 Raw Water

Parameter	Min	5 th per- centile	Median	95 th per- centile	Critical Limits	No. samples
Turbidity (NTU)	4	5	8	76	500	365
Colour (HU)	20	20	50	500	N/A	365
рН	7	7	7.2	7.3	8	365
Fluoride (mg/L)	0.11	0.16	0.19	0	1.5	150

A.2.2 Treated Water

Parameter	Min	5 th per- centile	Median	95 th per- centile	Critical Limits	No. samples
Turbidity (NTU)	0.1	0.2	0.3	0.6	0.5	365
Colour (HU)	0	0	0	0	0	365
рН	7.2	7.4	7.7	7.9	8	365
Fluoride	0.89	0.91	0.99	1.1	0.9-1.5	143
Free Chlorine (mg/L)	1.48	1.89	2.25	2.54	4.0 -1.0	365

A.2.3 Reticulation

Parameter	Min	5 th per- centile	Median	95 th per- centile	Critical Limits	No. samples
Turbidity (NTU)	0.2	0.3	0.6	0.9	1.5	365
рН	7.1	7.4	7. 7	7.9	8	365
Fluoride	0.89	0.9	0.96	1.03	0.8-1.5	136
Free Chlorine (mg/L)	0.2	0.21	0.48	1.4	1.5	365

A.2.4 Verification monitoring (optional)

A summary of NSW Health's Drinking Water Quality Monitoring Program data is included here.

Parameter	Location	Min	5 th per- centile	Median	95 th per- centile	ADWG Limit	Unit	No. excee d- ances	No. samples
E. coli	Reticulation	0	0	0	0	0	cfu /100ml	0	48
Free Chlorine	Reticulation	0.31	0.33	0.78	1.32	0.2-5	mg/L	0	47
рН	Reticulation	7.4	7.4	7.8	7.9	6.5-8.5		0	46
Turbidity	Reticulation	0.2	0.3	0.6	0.8	5	NTU	0	47

NSW Health Performance comparison report for Nyngan water supply system

Program: NSW Health Drinking Water Monitoring Program

Date 01-01-2018 - 31-12-2018

Range:

Barcode	Characteristic	Guideline Value	Units	Value	Date Collected	Sample Comments
118BG0100001	E. coli	0	cfu/1 00 mL	< 1	10-01-2018	
118BG0100001	Free Chlorine	0.2 - 5	mg/L	0.9400	10-01-2018	
118BG0100001	pH	6.5 - 8.5		7.6000	10-01-2018	
118BG0100001	Total Chlorine	5	mg/L	1.8000	10-01-2018	
118BG0100001	Total Coliforms	0	cfu/1 00 mL	< 1	10-01-2018	
118BG0100001	Turbidity	5	NTU	0.8000	10-01-2018	
118BG0100002	E. coli	0	cfu/1 00 mL	< 1	16-01-2018	
118BG0100002	Free Chlorine	0.2 - 5	mg/L	0.9000	16-01-2018	
118BG0100002	Total Chlorine	5	mg/L	1.7200	16-01-2018	
118BG0100002	Total Coliforms	0	cfu/1 00 mL	< 1	16-01-2018	
118BG0100002	Turbidity	5	NTU	0.6600	16-01-2018	
118BG0100003	Free Chlorine	0.2 - 5	mg/L	1.1300	24-01-2018	,Not tested - late
118BG0100003	pH	6.5 - 8.5		7.4000	24-01-2018	,Not tested - late
118BG0100003	Total Chlorine	5	mg/L	1.9000	24-01-2018	,Not tested - late
118BG0100003	Turbidity	5	NTU	0.6000	24-01-2018	,Not tested - late
118BG0100004	E. coli	0	cfu/1 00 mL	< 1	13-02-2018	
118BG0100004	Free Chlorine	0.2 - 5	mg/L	0.7100	13-02-2018	
118BG0100004	pН	6.5 - 8.5		7.5000	13-02-2018	
118BG0100004	Total Chlorine	5	mg/L	0.9800	13-02-2018	
118BG0100004	Total Coliforms	0	cfu/1 00 mL	< 1	13-02-2018	
118BG0100004	Turbidity	5	NTU	0.6000	13-02-2018	
118BG0100005	E. coli	0	cfu/1 00 mL	< 1	13-02-2018	

118BG0100005	Free Chlorine	0.2 - 5	mg/L	0.9600	13-02-2018
118BG0100005	pH	6.5 - 8.5		7.4000	13-02-2018
118BG0100005	Total Chlorine	5	mg/L	1.3100	13-02-2018
118BG0100005	Total Coliforms	0	cfu/1 00 mL	< 1	13-02-2018
118BG0100005	Turbidity	5	NTU	0.3000	13-02-2018
118BG0100007	E. coli	0	cfu/1 00 mL	< 1	27-02-2018
118BG0100007	Free Chlorine	0.2 - 5	mg/L	0.6100	27-02-2018
118BG0100007	pH	6.5 - 8.5		7.8000	27-02-2018
118BG0100007	Total Chlorine	5	mg/L	0.9300	27-02-2018
118BG0100007	Total Coliforms	0	cfu/1 00 mL	< 1	27-02-2018
118BG0100007	Turbidity	5	NTU	0.3000	27-02-2018
118BG0100008	E. coli	0	cfu/1 00 mL	< 1	06-03-2018
118BG0100008	Free Chlorine	0.2 - 5	mg/L	0.3300	06-03-2018
118BG0100008	pH	6.5 - 8.5		7.7000	06-03-2018
118BG0100008	Total Chlorine	5	mg/L	0.5400	06-03-2018
118BG0100008	Total Coliforms	0	cfu/1 00 mL	< 1	06-03-2018
118BG0100008	Turbidity	5	NTU	0.6000	06-03-2018
118BG0100009	E. coli	0	cfu/1 00 mL	< 1	06-03-2018
118BG0100009	Free Chlorine	0.2 - 5	mg/L	0.4100	06-03-2018
118BG0100009	pН	6.5 - 8.5		7.7000	06-03-2018
118BG0100009	Total Chlorine	5	mg/L	0.8600	06-03-2018
118BG0100009	Total Coliforms	0	cfu/1 00 mL	< 1	06-03-2018
118BG0100009	Turbidity	5	NTU	0.8000	06-03-2018
118BG0100010	E. coli	0	cfu/1 00 mL	< 1	20-03-2018
118BG0100010	Free Chlorine	0.2 - 5	mg/L	0.4100	20-03-2018
118BG0100010	pH	6.5 - 8.5		7.8000	20-03-2018
118BG0100010	Total Chlorine	5	mg/L	0.8600	20-03-2018
118BG0100010	Total Coliforms	0	cfu/1 00 mL	< 1	20-03-2018
118BG0100010	Turbidity	5	NTU	0.9000	20-03-2018
118BG0100011	E. coli	0	cfu/1 00 mL	< 1	10-04-2018
118BG0100011	Free Chlorine	0.2 - 5	mg/L	0.4400	10-04-2018
118BG0100011	pH	6.5 - 8.5		7.8000	10-04-2018
118BG0100011	Total Chlorine	5	mg/L	0.8800	10-04-2018
118BG0100011	Total Coliforms	0	cfu/1 00 mL	< 1	10-04-2018
118BG0100011	Turbidity	5	NTU	0.7000	10-04-2018
118BG0100012	E. coli	0	cfu/1 00 mL	< 1	10-04-2018
118BG0100012	Free Chlorine	0.2 - 5	mg/L	0.6800	10-04-2018
118BG0100012	pH	6.5 - 8.5		7.6000	10-04-2018
118BG0100012	Total Chlorine	5	mg/L	0.9300	10-04-2018

118BG0100012	Total Coliforms		0	cfu/1 00 mL	< 1	10-04-2018
118BG0100012	Turbidity		5	NTU	0.5000	10-04-2018
118BG0100013	E. coli		0	cfu/1 00 mL	< 1	17-04-2018
118BG0100013	Free Chlorine	0.2 - 5		mg/L	1.2100	17-04-2018
118BG0100013	pH	6.5 - 8.5			7.7000	17-04-2018
118BG0100013	Total Chlorine		5	mg/L	1.7300	17-04-2018
118BG0100013	Total Coliforms		0	cfu/1 00 mL	< 1	17-04-2018
118BG0100013	Turbidity		5	NTU	0.6000	17-04-2018
118BG0100014	E. coli		0	cfu/1 00 mL	< 1	01-05-2018
118BG0100014	Free Chlorine	0.2 - 5		mg/L	0.6000	01-05-2018
118BG0100014	pH	6.5 - 8.5			7.9000	01-05-2018
118BG0100014	Total Chlorine		5	mg/L	1.0700	01-05-2018
118BG0100014	Total Coliforms		0	cfu/1 00 mL	< 1	01-05-2018
118BG0100014	Turbidity		5	NTU	0.6000	01-05-2018
118BG0100015	E. coli		0	cfu/1 00 mL	< 1	01-05-2018
118BG0100015	Free Chlorine	0.2 - 5		mg/L	0.4100	01-05-2018
118BG0100015	pH	6.5 - 8.5			8.0000	01-05-2018
118BG0100015	Total Chlorine		5	mg/L	0.8600	01-05-2018
118BG0100015	Total Coliforms		0	cfu/1 00 mL	< 1	01-05-2018
118BG0100015	Turbidity		5	NTU	0.7000	01-05-2018
118BG0100017	E. coli		0	cfu/1 00 mL	< 1	15-05-2018
118BG0100017	Free Chlorine	0.2 - 5		mg/L	0.8800	15-05-2018
118BG0100017	pH	6.5 - 8.5			7.7000	15-05-2018
118BG0100017	Total Chlorine		5	mg/L	0.9600	15-05-2018
118BG0100017	Total Coliforms		0	cfu/1 00 mL	< 1	15-05-2018
118BG0100017	Turbidity		5	NTU	0.5000	15-05-2018
118BG0100018	E. coli		0	cfu/1 00 mL	< 1	15-05-2018
118BG0100018	Free Chlorine	0.2 - 5		mg/L	0.6400	15-05-2018
118BG0100018	pH	6.5 - 8.5			7.9000	15-05-2018
118BG0100018	Total Chlorine		5	mg/L	0.8700	15-05-2018
118BG0100018	Total Coliforms		0	cfu/1 00 mL	< 1	15-05-2018
118BG0100018	Turbidity		5	NTU	0.6000	15-05-2018
118BG0100019	E. coli		0	cfu/1 00 mL	< 1	22-05-2018
118BG0100019	Free Chlorine	0.2 - 5		mg/L	0.5500	22-05-2018
118BG0100019	pH	6.5 - 8.5			7.8000	22-05-2018
118BG0100019	Total Chlorine		5	mg/L	0.8300	22-05-2018
118BG0100019	Total Coliforms		0	cfu/1 00 mL	< 1	22-05-2018
118BG0100019	Turbidity		5	NTU	0.9000	22-05-2018
118BG0100020	E. coli		0	cfu/1 00 mL	< 1	29-05-2018

118BG0100020	Free Chlorine	0.2 - 5	mg/L	0.8700	29-05-2018	
118BG0100020	pН	6.5 - 8.5		7.9000	29-05-2018	
118BG0100020	Total Chlorine	5	mg/L	1.2600	29-05-2018	
118BG0100020	Total Coliforms	0	cfu/1 00 mL	< 1	29-05-2018	
118BG0100020	Turbidity	5	NTU	0.7000	29-05-2018	
118BG0100021	E. coli	0	cfu/1 00 mL	< 1	05-06-2018	,Late but tested
118BG0100021	Free Chlorine	0.2 - 5	mg/L	0.6300	05-06-2018	,Late but tested
118BG0100021	pН	6.5 - 8.5		7.7000	05-06-2018	,Late but tested
118BG0100021	Total Chlorine	5	mg/L	0.9600	05-06-2018	,Late but tested
118BG0100021	Total Coliforms	0	cfu/1 00 mL	< 1	05-06-2018	,Late but tested
118BG0100021	Turbidity	5	NTU	0.2000	05-06-2018	,Late but tested
118BG0100022	E. coli	0	cfu/1 00 mL	< 1	12-06-2018	
118BG0100022	Free Chlorine	0.2 - 5	mg/L	0.3800	12-06-2018	
118BG0100022	pH	6.5 - 8.5		7.8000	12-06-2018	
118BG0100022	Total Chlorine	5	mg/L	0.5700	12-06-2018	
118BG0100022	Total Coliforms	0	cfu/1 00 mL	< 1	12-06-2018	
118BG0100022	Turbidity	5	NTU	0.3000	12-06-2018	
118BG0100023	E. coli	0	cfu/1 00 mL	< 1	19-06-2018	
118BG0100023	Free Chlorine	0.2 - 5	mg/L	1.0700	19-06-2018	
118BG0100023	рН	6.5 - 8.5		7.8000	19-06-2018	
118BG0100023	Total Chlorine	5	mg/L	1.2600	19-06-2018	
118BG0100023	Total Coliforms	0	cfu/1 00 mL	< 1	19-06-2018	
118BG0100023	Turbidity	5	NTU	0.2000	19-06-2018	
118BG0100024	E. coli	0	cfu/1 00 mL	< 1	26-06-2018	
118BG0100024	Free Chlorine	0.2 - 5	mg/L	0.7300	26-06-2018	
118BG0100024	pH	6.5 - 8.5		7.7000	26-06-2018	
118BG0100024	Total Chlorine	5	mg/L	1.0600	26-06-2018	
118BG0100024	Total Coliforms	0	cfu/1 00 mL	< 1	26-06-2018	
118BG0100024	Turbidity	5	NTU	0.4000	26-06-2018	
118BG0100025	E. coli	0	cfu/1 00 mL	< 1	03-07-2018	
118BG0100025	Free Chlorine	0.2 - 5	mg/L	0.8600	03-07-2018	
118BG0100025	pН	6.5 - 8.5		7.8000	03-07-2018	
118BG0100025	Total Chlorine	5	mg/L	1.0200	03-07-2018	
118BG0100025	Total Coliforms	0	cfu/1 00 mL	< 1	03-07-2018	
118BG0100025	Turbidity	5	NTU	0.6000	03-07-2018	
118BG0100026	E. coli	0	cfu/1 00 mL	< 1	10-07-2018	,Late but tested
118BG0100026	Free Chlorine	0.2 - 5	mg/L	1.2600	10-07-2018	,Late but tested
118BG0100026	pH	6.5 - 8.5		7.7000	10-07-2018	,Late but tested

118BG0100026	Total Chlorine		5	mg/L	1.5000	10-07-2018	,Late but tested
118BG0100026	Total Coliforms		0	cfu/1 00 mL	< 1	10-07-2018	,Late but tested
118BG0100026	Turbidity		5	NTU	0.4000	10-07-2018	,Late but tested
118BG0100027	E. coli		0	cfu/1 00 mL	< 1	17-07-2018	
118BG0100027	Free Chlorine	0.2 - 5		mg/L	0.8100	17-07-2018	
118BG0100027	pН	6.5 - 8.5			7.6000	17-07-2018	
118BG0100027	Total Chlorine		5	mg/L	1.0900	17-07-2018	
118BG0100027	Total Coliforms		0	cfu/1 00 mL	< 1	17-07-2018	
118BG0100027	Turbidity		5	NTU	0.3000	17-07-2018	
118BG0100028	E. coli		0	cfu/1 00 mL	< 1	24-07-2018	
118BG0100028	Free Chlorine	0.2 - 5		mg/L	0.6800	24-07-2018	
118BG0100028	pН	6.5 - 8.5			7.8000	24-07-2018	
118BG0100028	Total Chlorine		5	mg/L	0.9300	24-07-2018	
118BG0100028	Total Coliforms		0	cfu/1 00 mL	< 1	24-07-2018	
118BG0100028	Turbidity		5	NTU	0.5000	24-07-2018	
118BG0100029	E. coli		0	cfu/1 00 mL	< 1	31-07-2018	
118BG0100029	Free Chlorine	0.2 - 5		mg/L	0.7400	31-07-2018	
118BG0100029	pН	6.5 - 8.5			7.4000	31-07-2018	
118BG0100029	Total Chlorine		5	mg/L	1.0900	31-07-2018	
118BG0100029	Total Coliforms		0	cfu/1 00 mL	< 1	31-07-2018	
118BG0100029	Turbidity		5	NTU	0.4000	31-07-2018	
118BG0100030	E. coli		0	cfu/1 00 mL	< 1	07-08-2018	
118BG0100030	Free Chlorine	0.2 - 5		mg/L	0.7800	07-08-2018	
118BG0100030	pН	6.5 - 8.5			7.8000	07-08-2018	
118BG0100030	Total Chlorine		5	mg/L	1.2900	07-08-2018	
118BG0100030	Total Coliforms		0	cfu/1 00 mL	< 1	07-08-2018	
118BG0100030	Turbidity		5	NTU	0.5000	07-08-2018	
118BG0100031	E. coli		0	cfu/1 00 mL	< 1	14-08-2018	
118BG0100031	Free Chlorine	0.2 - 5		mg/L	0.8200	14-08-2018	
118BG0100031	pH	6.5 - 8.5			7.6000	14-08-2018	
118BG0100031	Total Chlorine		5	mg/L	1.1400	14-08-2018	
118BG0100031	Total Coliforms		0	cfu/1 00 mL	< 1	14-08-2018	
118BG0100031	Turbidity		5	NTU	0.3000	14-08-2018	
118BG0100032	E. coli		0	cfu/1 00 mL	< 1	28-08-2018	
118BG0100032	Free Chlorine	0.2 - 5		mg/L	1.2800	28-08-2018	
118BG0100032	рН	6.5 - 8.5			7.9000	28-08-2018	
118BG0100032	Total Chlorine		5	mg/L	1.6600	28-08-2018	
118BG0100032	Total Coliforms		0	cfu/1 00 mL	< 1	28-08-2018	
118BG0100032	Turbidity		5	NTU	0.8000	28-08-2018	

118BG0100033	E. coli		0	cfu/1 00 mL	< 1	21-08-2018	
118BG0100033	Free Chlorine	0.2 - 5		mg/L	0.5200	21-08-2018	
118BG0100033	pН	6.5 - 8.5			7.8000	21-08-2018	
118BG0100033	Total Chlorine	!	5	mg/L	0.7900	21-08-2018	
118BG0100033	Total Coliforms		0	cfu/1 00 mL	< 1	21-08-2018	
118BG0100033	Turbidity		5	NTU	0.6000	21-08-2018	
118BG0100034	E. coli		0	cfu/1 00 mL	< 1	04-09-2018	,Barcode could not be scanned. Site code illegible - enter 999
118BG0100034	Free Chlorine	0.2 - 5		mg/L	1.2100	04-09-2018	,Barcode could not be scanned. Site code illegible - enter 999
118BG0100034	рН	6.5 - 8.5			7.8000	04-09-2018	,Barcode could not be scanned. Site code illegible - enter 999
118BG0100034	Total Chlorine		5	mg/L	1.3600	04-09-2018	,Barcode could not be scanned. Site code illegible - enter 999
118BG0100034	Total Coliforms		0	cfu/1 00 mL	< 1	04-09-2018	,Barcode could not be scanned. Site code illegible - enter 999
118BG0100034	Turbidity	,	5	NTU	0.6000	04-09-2018	,Barcode could not be scanned. Site code illegible - enter 999
118BG0100035	E. coli		0	cfu/1 00 mL	< 1	11-09-2018	,Site code not provided - enter 999
118BG0100035	Free Chlorine	0.2 - 5		mg/L	1.3600	11-09-2018	,Site code not provided - enter 999
118BG0100035	рН	6.5 - 8.5			7.9000	11-09-2018	,Site code not provided - enter 999
118BG0100035	Total Chlorine	!	5	mg/L	1.5800	11-09-2018	,Site code not provided - enter 999
118BG0100035	Total Coliforms		0	cfu/1 00 mL	< 1	11-09-2018	,Site code not provided - enter 999
118BG0100035	Turbidity	!	5	NTU	0.8000	11-09-2018	,Site code not provided - enter 999
118BG0100036	E. coli		0	cfu/1 00 mL	< 1	18-09-2018	
118BG0100036	Free Chlorine	0.2 - 5		mg/L	0.3200	18-09-2018	
118BG0100036	pН	6.5 - 8.5			7.6000	18-09-2018	

118BG0100036	Total Chlorine] :	5	mg/L	0.8100	18-09-2018
118BG0100036	Total Coliforms		0	cfu/1	< 1	18-09-2018
118BG0100036	Turbidity		5	00 mL NTU	0.6000	18-09-2018
118BG0100036	Turbidity E. coli		0	cfu/1	< 1	25-09-2018
118BG0100037	E. COII		U	00 mL	< 1	25-09-2018
118BG0100037	Free Chlorine	0.2 - 5		mg/L	0.6100	25-09-2018
118BG0100037	pН	6.5 - 8.5			7.8000	25-09-2018
118BG0100037	Total Chlorine		5	mg/L	1.0700	25-09-2018
118BG0100037	Total Coliforms		0	cfu/1 00 mL	< 1	25-09-2018
118BG0100037	Turbidity		5	NTU	0.6000	25-09-2018
118BG0100038	E. coli		0	cfu/1 00 mL	< 1	09-10-2018
118BG0100038	Free Chlorine	0.2 - 5		mg/L	0.3100	09-10-2018
118BG0100038	pH	6.5 - 8.5			7.8000	09-10-2018
118BG0100038	Total Chlorine		5	mg/L	0.6000	09-10-2018
118BG0100038	Total Coliforms		0	cfu/1 00 mL	< 1	09-10-2018
118BG0100038	Turbidity		5	NTU	0.7000	09-10-2018
118BG0100039	E. coli		0	cfu/1 00 mL	< 1	09-10-2018
118BG0100039	Free Chlorine	0.2 - 5		mg/L	0.4700	09-10-2018
118BG0100039	рН	6.5 - 8.5			7.8000	09-10-2018
118BG0100039	Total Chlorine		5	mg/L	0.7300	09-10-2018
118BG0100039	Total Coliforms		0	cfu/1 00 mL	< 1	09-10-2018
118BG0100039	Turbidity		5	NTU	0.4000	09-10-2018
118BG0100040	E. coli		0	cfu/1 00 mL	< 1	16-10-2018
118BG0100040	Free Chlorine	0.2 - 5		mg/L	1.2200	16-10-2018
118BG0100040	рH	6.5 - 8.5			7.8000	16-10-2018
118BG0100040	Total Chlorine		5	mg/L	1.4800	16-10-2018
118BG0100040	Total Coliforms		0	cfu/1 00 mL	< 1	16-10-2018
118BG0100040	Turbidity		5	NTU	0.8000	16-10-2018
118BG0100042	E. coli		0	cfu/1 00 mL	< 1	23-10-2018
118BG0100042	Free Chlorine	0.2 - 5		mg/L	0.6200	23-10-2018
118BG0100042	pH	6.5 - 8.5			7.6000	23-10-2018
118BG0100042	Total Chlorine		5	mg/L	0.8800	23-10-2018
118BG0100042	Total Coliforms		0	cfu/1 00 mL	< 1	23-10-2018
118BG0100042	Turbidity		5	NTU	0.5000	23-10-2018
118BG0100043	E. coli		0	cfu/1 00 mL	< 1	23-10-2018
118BG0100043	Free Chlorine	0.2 - 5		mg/L	1.5100	23-10-2018
118BG0100043	pH	6.5 - 8.5			7.7000	23-10-2018
118BG0100043	Total Chlorine		5	mg/L	1.7200	23-10-2018
118BG0100043	Total Coliforms		0	cfu/1 00 mL	< 1	23-10-2018
118BG0100043	Turbidity	!	5	NTU	0.6000	23-10-2018

118BG0100045	E. coli		0	cfu/1 00 mL	< 1	30-10-2018
118BG0100045	Free Chlorine	0.2 - 5		mg/L	0.6500	30-10-2018
118BG0100045	pН	6.5 - 8.5			7.6000	30-10-2018
118BG0100045	Total Chlorine		5	mg/L	0.9300	30-10-2018
118BG0100045	Total Coliforms		0	cfu/1 00 mL	< 1	30-10-2018
118BG0100045	Turbidity		5	NTU	0.5000	30-10-2018
118BG0100046	E. coli		0	cfu/1 00 mL	< 1	06-11-2018
118BG0100046	Free Chlorine	0.2 - 5		mg/L	1.2000	06-11-2018
118BG0100046	рH	6.5 - 8.5			7.8000	06-11-2018
118BG0100046	Total Chlorine		5	mg/L	1.3800	06-11-2018
118BG0100046	Total Coliforms		0	cfu/1 00 mL	< 1	06-11-2018
118BG0100046	Turbidity		5	NTU	0.8000	06-11-2018
118BG0100047	E. coli		0	cfu/1 00 mL	< 1	14-11-2018
118BG0100047	Free Chlorine	0.2 - 5		mg/L	1.2800	14-11-2018
118BG0100047	pH	6.5 - 8.5			7.4000	14-11-2018
118BG0100047	Total Chlorine		5	mg/L	1.5800	14-11-2018
118BG0100047	Total Coliforms		0	cfu/1 00 mL	1.0000	14-11-2018
118BG0100047	Turbidity		5	NTU	0.3000	14-11-2018
118BG0100048	E. coli		0	cfu/1 00 mL	< 1	27-11-2018
118BG0100048	Free Chlorine	0.2 - 5		mg/L	0.8600	27-11-2018
118BG0100048	pH	6.5 - 8.5			7.8000	27-11-2018
118BG0100048	Total Chlorine		5	mg/L	1.0900	27-11-2018
118BG0100048	Total Coliforms		0	cfu/1 00 mL	< 1	27-11-2018
118BG0100048	Turbidity		5	NTU	0.3000	27-11-2018
118BG0100049	E. coli		0	cfu/1 00 mL	< 1	27-11-2018
118BG0100049	Free Chlorine	0.2 - 5		mg/L	1.0800	27-11-2018
118BG0100049	pН	6.5 - 8.5			7.8000	27-11-2018
118BG0100049	Total Chlorine		5	mg/L	1.3300	27-11-2018
118BG0100049	Total Coliforms		0	cfu/1 00 mL	< 1	27-11-2018
118BG0100049	Turbidity		5	NTU	0.4000	27-11-2018
118BG0100050	E. coli		0	cfu/1 00 mL	< 1	04-12-2018
118BG0100050	Free Chlorine	0.2 - 5		mg/L	0.8700	04-12-2018
118BG0100050	pH	6.5 - 8.5			7.8000	04-12-2018
118BG0100050	Total Chlorine		5	mg/L	1.2800	04-12-2018
118BG0100050	Total Coliforms		0	cfu/1 00 mL	< 1	04-12-2018
118BG0100050	Turbidity		5	NTU	0.3000	04-12-2018
118BG0100052	E. coli		0	cfu/1 00 mL	< 1	27-03-2018
118BG0100052	Free Chlorine	0.2 - 5		mg/L	1.3200	27-03-2018
118BG0100052	pH	6.5 - 8.5			7.7000	27-03-2018

118BG0100052	Total Chlorine	5	mg/L	1.8200	27-03-2018	
118BG0100052	Total Coliforms	0	cfu/1	< 1	27-03-2018	
118BG0100052	Turbidity	5	00 mL NTU	0.6000	27-03-2018	
318BG0100001	Fluoride	1.5	mg/L	0.8200	06-11-2018	
318BG0100001	Fluoride (WU	1.5	mg/L	0.9200	06-11-2018	
318BG0100001	result) Fluoride Ratio	0.8 - 1.2	J,	1.1220	06-11-2018	
318BG0100001	Fluoride	1.5	mg/L	0.8000	04-12-2018	
318BG0100002	Fluoride (WU	1.5	mg/L	0.9300	04-12-2018	
318BG0100002	result) Fluoride Ratio	0.8 - 1.2	, , , , , , , , , , , , , , , , , , ,	1.1625	04-12-2018	
718BG0100002	Aluminium	0.0 1.2	mg/L	0.2600	21-08-2018	,No client F
			-			result
718BG0100002	Antimony	0.003	mg/L	0.001	21-08-2018	,No client F result
718BG0100002	Arsenic	0.01	mg/L	0.0010	21-08-2018	,No client F result
718BG0100002	Barium	2	mg/L	0.0770	21-08-2018	,No client F
718BG0100002	Boron	4	mg/L	< 0.1	21-08-2018	result ,No client F
718BG0100002	Cadmium	0.002	mg/L	<	21-08-2018	result ,No client F
				0.0005		result
718BG0100002	Calcium	10000	mg/L	29.700 0	21-08-2018	,No client F result
718BG0100002	Chloride	250	mg/L	58.000 0	21-08-2018	,No client F result
718BG0100002	Chromium	0.05	mg/L	< 0.005	21-08-2018	,No client F result
718BG0100002	Copper	2	mg/L	0.005	21-08-2018	,No client F
718BG0100002	Fluoride	1.5	mg/L	0.5700	21-08-2018	,No client F
718BG0100002	Iodine	0.5	mg/L	0.0300	21-08-2018	,No client F
718BG0100002	Iron	0.3	mg/L	< 0.01	21-08-2018	,No client F
718BG0100002	Lead	0.01	mg/L	0.01	21-08-2018	,No client F
718BG0100002	Magnesium	10000	mg/L	16.090	21-08-2018	,No client F
718BG0100002	Manganese	0.5	mg/L	0.0080	21-08-2018	result ,No client F
718BG0100002	Mercury	0.001	mg/L	<	21-08-2018	result ,No client F
	,		J.	0.0001		result
718BG0100002	Molybdenum	0.05	mg/L	0.005	21-08-2018	,No client F result
718BG0100002	Nickel	0.02	mg/L	< 0.01	21-08-2018	,No client F result
718BG0100002	Nitrate	50	mg/L	< 1	21-08-2018	,No client F
718BG0100002	Nitrite	3	mg/L	< 0.1	21-08-2018	,No client F result
718BG0100002	pH	6.5 - 8.5		8.0000	21-08-2018	,No client F result
718BG0100002	Selenium	0.01	mg/L	< 0.002	21-08-2018	,No client F
718BG0100002	Silver	0.1	mg/L	0.002	21-08-2018	,No client F
718BG0100002	Sodium	180	mg/L	42.000	21-08-2018	,No client F
718BG0100002	Sulfate	500	mg/L	23.000	21-08-2018	,No client F
718BG0100002	Total Dissolved	600	mg/L	229.00	21-08-2018	result ,No client F
	Solids (TDS)			00		result

718BG0100002	Total Hardness as CaCO3	200	mg/L	140.40 00	21-08-2018	,No client F result
718BG0100002	True Colour	15	Hazen Units (HU)	1.0000	21-08-2018	,No client F result
718BG0100002	Turbidity	5	NTU	1.0000	21-08-2018	,No client F result
718BG0100002	Uranium	0.017	mg/L	< 0.005	21-08-2018	,No client F result
718BG0100002	Zinc	3	mg/L	0.0200	21-08-2018	,No client F result

Appendix B Improvement / Action Plan

Element 1 Commitment to Drinking Water Quality Management Element 2 Assessment of the Drinking Water Supply System Element 3 Preventive Measures for Drinking Water Quality Management Element 4 **Operational Procedures and Process Control** Element 5 Verification of drinking water quality Element 6 Management of incidents and emergencies Element 7 Employee awareness and training Element 8 Community involvement and awareness Element 9 Research and development Element 10 Documentation and record keeping Element 11 Evaluation and audit

Element 12 Review and continual improvement

Task No	Element	To Do Actions	Time	By whom	By when	Completed
1	4	Develop and implement a reticulation monitoring program to ensure the free chlorine residual in the distribution system is in line with NSW Office of Water (NOW)	DWMS			A typical format has been provided
2	4	Develop procedures and log sheets for the calibration of chemical dosing systems	DWMS			
3	4	Council must develop procedures for the delivery of chemicals	DWMS			Council to develop procedures based on the templates provided in the DWMS
4	5	Document daily testing procedures including the review of the water quality results at the water treatment plant.	DWMS		30/09/12	Has been prepared. Operators implement
5	5	The DWMS document must be updated to state who is responsible for reviewing the results in the NSW Drinking Water Database. Reviews must be conducted after the results of each microbial sample and monthly for trends and water quality implications.	DWMS			
6	5	Document daily testing procedures including who undertakes the daily review of the water quality results at the water treatment plant.	DWMS			Procedure to be developed

		1	1		
7	5	Document communication system to deal with unexpected water quality results at the water treatment plant.	DWMS		Not completed
8	6	Develop a contact list of key people, agencies and businesses for a water quality emergency in_line with the NSW Guidance.	DWMS		Part of the IRP
9	6	Document in the DWMS where controlled copies of the emergency contact list is kept.	DWMS		Control
10	6	Document which agencies should be notified and under what circumstances and who is authorised to notify.	DWMS		As shown in the IRP
11	9	C.t should be calculated.	DWMS		NSW PW
12	11	An internal and external audit schedule should be developed in consultation with NSW Health and NOW.	DWMS		NSW Health
13	1	Ensure Staff and Councillors are aware of the National Health Guidelines which include the development of a Drinking Water Quality Management Plan.	Immediate		Complete
14	2	Prepare relevant SOPs and make sure they are practised by the operators.	Immediate	30/09/12	Have been prepared. Operators implement
15	3	Ensure Critical Control Points are documented.	Immediate	30/09/12	Have been prepared. Operators implement
16	3	Ensure Critical Control Points are monitored.	Immediate	30/09/12	Have been prepared. Operators implement
17	4	Implement the operational procedures that were developed	Immediate		
18	4	Include these procedures in the O&M manual and ensure they are also located where the activity is undertaken.	Immediate	30/09/12	These are displayed in the plant room.
19	4	Document corrective actions for critical control points	Immediate	30/09/12	Have been prepared. Operators implement
20	5	Document all operational procedures	Immediate	30/09/12	Have been prepared.

					Operators implement
21	6	Formalise how incidents and emergencies and reviewed and protocols updated.	Immediate	30/09/12	Have been prepared. Operators implement
22	1	Ensure regular (weekly or fortnightly) toolbox style meetings are held with technical and operational staff to ensure staff understands the practical implications and application of formal and regulatory requirements and to allow two way communication of issues. Minutes should be kept of these meetings.	Short term		Minutes to be kept.
23	2	Develop a formal maintenance schedule for sludge rake and other equipment in the water supply system.	Short term		The sludge rake is identified as critical. This needs to be addressed
24	2	Consider participating in CMA catchment management programs.	Short term		
25	2	Consider daily recording of weather conditions and river flows with raw water turbidity.	Short term		Done
26	2	Consider installing an on-line turbid meter to measure filtered water turbidity.	Short term	2017	Test chlorine sample on site rather than bring back to lab. There is a common turbid meter on-line, however it would be more beneficial to add individual turbid meters with the SCADA upgrade.
27	2	Consider automating filter backwash	Short term	2018	Included in SCADA upgrade
28	2	Monitor filtered water turbidity data over a filter run to determine filter characteristics.	Short term	2017	Included in SCADA upgrade
29	2	Formalise reticulation testing program and log all results. Test for chlorine prior to flushing.	Short term	2018	In progress
30	4	Ensure these procedures are held in an operations and maintenance manual;	Short term		

31	4	Extend the documentation to include the daily monitoring;	Short term	2017	Done
32	4	Document all corrective actions and formalise associated communication protocol.	Short term		
33	5	Ensure turbidity, Cl, pH and F are added to the daily log sheet.	Short term		This may be element 4 rather than 5.
34	5	Formalise water quality monitoring schedule for the distribution.	Short term		Done
35	5	Improve complaint recording through TRIMS.	Short term		Currently only a spreadsheet.
36	6	Document what information is accessed for the NOW performance Reporting Forms	Short term		
37	7	Regular (weekly or fortnightly) toolbox style meetings should be held with technical and operational staff to ensure two way communication of issues. Minutes should be kept.	Short term		Done
38	7	Develop and maintain a formalised training program for the employees.	Short term		Done
39	7	Share knowledge among the members of LMWUA and other neighbour Councils.	Short term		Done
40	8	Ensure water quality is considered during the community consultation as planned under objectives 6 and 7 of SBP 2007/08.	Short term		on-going
41	8	Council must develop an education program to ensure consumers understand the quality difference between the raw water and potable system.	Short term		Village water is non-potable. Advising rental agencies in currently in progress
42	9	Participate in research programs and technical/operational workshops organised by LMWUA.	Short term		Done
43	9	Undertake investigative work to determine suitable upgrading method for the existing Nyngan WTP	Short term	2017	Included in the SCADA upgrade
44	11	Long-term water quality and performance data logs, including trends and results should be kept in a designated electronic file location.	Short term	2017	Included in the SCADA upgrade
45	12	Implement the actions identified in the drinking water quality management improvement plan (Reference 3)	Short term		

(
46	1	When the Water Strategic Business Plan is updated ensure that levels of service include public health/water quality objectives	Medium term	Not Yet	The next WSBP will be in 2016
47	1	When the Water Strategic Business Plan is updated document public health/water quality implications of the operating environment review	Medium term	Not Yet	The next WSBP will be in 2016
48	1	When the Water Strategic Business Plan is updated ensure the operating review captures responsibilities in other documents such as Codes of Practice and Standards.	Medium term	Not Yet	The next WSBP will be in 2016
49	2	Ensure the risk assessment is reviewed every five years or if conditions or system knowledge changes.	Medium term	Not Yet	The next WSBP will be in 2016
50	4	Ensure sufficient funds are available to fund asset maintenance and replacement, through the development of the management plan or strategic business plan	Medium term		Mains replacement program in is progress. \$80k/year for pipe replacement work. 2014/15 there has been 500m of AC pipe replaced.
51	4	Formally document the maintenance program.	Medium term		
52	5	Document how customer complaints are used to inform system maintenance programs (e.g. flushing programs or pipeline replacement).	Medium term		Mainly on breaks and asset life
53	5	Document internal and external reporting measures for water quality monitoring.	Medium term		Done - Every Monday put onto Council database
54	5	Document corrective procedures and communication systems for other non-conformances.	Medium term		CCP report quarterly
55	6	Develop formal incident log sheets for recording of incident and management actions undertaken and for use in debriefing sessions	Medium term		Done
56	6	Develop and incident and emergency response plan which contains information to guide staff in an incident and emergency. Ensure hard copies are controlled and available.	Medium term		IRPs

15 December -

57	8	Review Council's involvement in the Save Water alliance to improve communication with consumers.	Medium term		TV ads, school programs, info inserts with customer bills. \$5k/year allocated
58	9	Replace or upgrade the WTP with affordable appropriate technology.	Medium term	2017	
59	10	Formalise document control system.	Medium term	2017	On-going - formalised with the SCADA upgrade
60	10	Formalise documentation review system.	Medium term	2017	On-going - formalised with the SCADA upgrade
61	11	Establish procedures for long term performance evaluation of the water business within LMWUA.	Medium term		Involved in the Water Security Program - \$10M grant for 2000ML off- river storage
	T				,
62	12	Formalise management review of the water business	Medium term	Not Yet	
63	4	Provide a calibration cylinder for the sodium hypochlorite dosing pumps	Immediate		
64	4	Rearrange the chemical dosing points as shown in this report and assess the performance.	Immediate		
65	4	After completion of switchboard replacement and SCADA upgrade, flowpace all chemical dosing systems with the starting and stopping of the plant.	Immediate		
66	5	Measure chlorine residual at the outlet of the town reservoir from the sample point recommended by NSW Public Works.	Immediate		
67	4	Replace the existing fluoridation system with a new system that complies with the NSW Code of Practice for Fluoridation of Public Water Supplies.	Immediate		
68	4	Investigate replacing Alum with PACI for coagulation.	Medium term	Not Yet	
69	4	Consider diluting sodium hypochlorite to 6% for storage. Calculate the sodium hypochlorite	Medium term	Not Yet	

		dosage (for 6% solution strength) and check if the dosing pump capacity is suitable			
70	4	Install on-line turbidimeter and backwash filters on turbidity breakthrough once SCADA upgrade is completed.	Medium term	Not Yet	
71	4	Interlock starting and stopping of the fluoride dosing system with the operation and flowrate of the plant.	Medium term	Not Yet	

Schematic Diagram of Nyngan Water Treatment Plant PAC (as necessary) Pumping Bogan River Weir Pool **WTP Site** COP-01 Turbidity (manual) pH (manual) (Plant inlet) Fluoride (manual) Alum Fluoridation Process Disinfection Process Filtering Process **Settling Process** Turbidity (online) pH (manual) **Turbidity (manual)** Soda Ash - Pre Fluoride (manual) Chlorine (manual) CCP-01 CCP-01 CCP-04 CCP-02 CCP-03 pH (manual) Turbidity (Fluoridation) (Filters) (Chlorination) Clear Water Pumps **Sedimentation Tank** Media Filters Clear Water Tank Fluoride-Reticulation Soda Ash - Post Sludge Lagoons **Town Reservoirs** Legend Raw Water Treated Water Bogan Waste Water

Chemical Dosing Monitoring Point

Figure: 4.1 CCP (Critical Control Points) –Nyngan Water Treatment Plant

05.06.2017

0))